ENGINEERING DEPARTMENT | CITY OF WICHITA | MISCELLANEOUS INFORMATION

Signed M SHOLANDER | Contractor LAFARGE | Date 11 21 7

Project FONTANA 3RD ADDITION, NORTH OF 29TH EAST OF 119TH

Project Number 472-84091 / 766131 / 490194

BECAUSE OF AN AT+T LINE IN EASEMENT THE FOLLOWING ALIGNMENT CHANGES WERE MADE ON LINE 1. 24" RCP STA 148+29.2 TO 150+00 WAS PLACED 2' EAST 15" RCP STA. 150+78.8 TO 154+74.2 WAS PLACED 5' EAST. 18" RCP STA 150+00 TO 150+78.8 & FLOWABLE FILL, AREA INLETS & CURB INLETS ADJUSTED TO REFLECT NEW ALIGNMENT

Form 192-034 (4/81)