ENGINEERING DEPARTMENT | CITY OF WICHITA | MISCELLANEOUS INFORMATION

Signed | Contractor Conspec Inc d/b/a Kansas PAV | Date

Project Valencia Add - Pav

Project Number 472-84473

- At the ends of SWS lines 1 & 2, we shortened the pipe length by 1 section of pipe, to match existing pond slopes.
- The North easement on line 2 was raised Half a foot to better suit existing house foundations.
- We Added 1 - 4" adjustment rings for Mh's 2+94.75 and 4+54.65.

Form 192-034 (4/81)