ENGINEERING DEPARTMENT | CITY OF WICHITA | MISCELLANEOUS INFORMATION

Signed Thein J Yhe | Contractor McCullough Excavation, inc | Date 10-27-08

Project Lateral 408 Four Mile Creek Sewer to Serve Cedar View Village Add.

Project Number 468-84462

MH 1-4 at STA 14+94.4; MH Top elevation Changed to 1350.2

8" Sanatary Sewer Pipe Grade Changed from 0.65% to 0.40% between MH 1-3 at 13+93.0 and MH 1-4 at 14+94.4. 8" Sanatary Sewer pipe Grade Changed from 0.40% to 0.20% between MH 4-0 at STA 10+00 and MH 4-1 at STA 11+46.0 of Line 4. no further chages. All other Lines built Per Revision

Form 192-034 (4/81)