PROJECT NO.	YEAR	SHEET NO.	TOTAL SHEETS
472-84817 PHASE II	2011	70	93



BUMP SIGN
(AS REQUIRED BY THE ENGINEER)



UNEVEN LANES SIGN
(SPACED @ 1/4 MILE THROUGHOUT
PROJECT AS REQUIRED)

SHOULDER DROP-OFF SIGN
(SPACED @ 1/4 MILE THROUGHOUT
PROJECT AS REQUIRED)

(LEGEND TO BE DETERMINED
BY THE ENGINEER)

G20-SPECIAL
72"x36" 6" SERIES "C" LETTERS
or
96"x48" 10" SERIES "D" LETTERS

RII-2

LIST OF TRAFFIC CONTROL DEVICES *

MUTCD DEVICE NO.	NO.	FLASHERS TYPE A	FLASHERS TYPE B	REMARKS
RII-2	5			ROAD CLOSED
RII-4	4			ROAD CLOSED (THRU TRAFFIC)
W20-3	2	2		ROAD CLOSED AHEAD
M4-8a	2			END DETOUR
M4-9	19			DETOUR
RI-1	1			STOP

MUTCD DEVICE NO.	NO.	FLASHERS TYPE A	FLASHERS TYPE B	REMARKS

* FOR INFORMATION ONLY - QUANTITY SHOWN REPRESENTS MAXIMUM REQUIRED DURING ANY SINGLE STAGE

DELINEATORS & CHANNELIZATION DEVICES

DEVICE	NO.	SIZE	FLASHERS TYPE A	FLASHERS TYPE B	FLASHERS TYPE C
BARRICADES					
TYPE III	18	12'	18		
TYPE II					
TYPE I					
DRUMS					
CONES*	66				
TUBES					
VERTICAL PANELS					
SINGLE					
BACK TO BACK					
PAVEMENT MARKING	WHITE	YELLOW			
TYPE I 4" SOLID (Lin. Ft.)					
TYPE I 4" BROKEN (Lin. Ft.)					
TYPE II 4" SOLID (Lin. Ft.)					
TYPE II 4" BROKEN (Lin. Ft.)					
TURN ARROW					
24" WHITE STOP BAR					
TEMP. CONCRETE SAFETY BARRIER		(Lin. Ft.)			
ARROW DISPLAY					
INERTIAL BARRIER SYSTEM					

See Sheet Nos. SheetNumber & SheetNumber for Traffic Control Notes.

*No. of cones provided for typical one lane closure in 2A and 2C work areas if required.

SUMMARY OF BID ITEMS

BID ITEM	QUANTITY	UNIT
TRAFFIC CONTROL	1	LUMP SUM

Rev.Date	Description	By /Chk
5/2009	Update Sign Symbols	DRS/MRB

SUMMARY OF TRAFFIC CONTROL DEVICES

TC-3

PREPARED BY
SEDGWICK COUNTY PUBLIC WORKS
HIGHWAY DEPARTMENT
DAVID C. SPEARS, P.E. DIRECTOR/COUNTY ENGINEER

REVISED	SCALE	DESIGNED	DRAWN	CHECKED	SHEET NO.
	As Shown	M.R.B.	D.R.S.	M.R.B.	70
	DATE	6/1988	4/2005	4/2005	

DWG: TC3.dwg

HNTB

Plotted on: Monday October 24, 2011 09:41 AM
mbechtel Plot Queue: \\ovpw00\PLTBW1_IP
Plot Scale: 1.000000\1.000000 Pen Table: \\ovpw00\Jobs\4809\Common\Highway\Library\platpen\CC_22x36.pen
Design Filename: \\ovpw00\Jobs\4809\Hoover\CD\Tcon\Hvr_TC_sum-devices.dgn

\\ovpw00\Jobs\4809\Hoover\CD\Tcon\Hvr_TC_sum-devices.dgn