FONTANA 4TH

AN ADDITION TO WICHITA, SEDGWICK COUNTY, KANSAS

SCALE: 1" = 100'

● = 1/2" REBAR W/PEC CAP UNLESS OTHERWISE NOTED

△ = SECTION CORNER

BENCHMARKS

BM 4-1

CHISELED "d" TOP OF CURB, NORTH SIDE OF FONTANA AT PT OF CURB, AND ± 95' WEST OF CENTER OF COVINGTON AND LANDON CIR.

ELEV. = 176.94 CITY DATUM
1364.34 N.G.V.D.

BM 4-2

CHISELED "d" TOP OF CURB NEAR SOUTHEAST CORNER OF LOT 32, BLOCK 1, FONTANA ADDITION.

ELEV. = 179.45 CITY DATUM
1366.85 N.G.V.D.

BM 4-3

BRASS DISC IN TOP OF CURB, NORTH CURB RETURN, NORTHEAST CORNER OF COVINGTON AND FONTANA CIR.

ELEV. = 172.30 CITY DATUM
1359.70 N.G.V.D.

BM 4-4

BRASS DISC IN TOP OF CURB, EAST CURB RETURN, NORTHEAST CORNER OF SHEFFORD AND COVINGTON.

ELEV. = 171.44 CITY DATUM
1358.84 N.G.V.D.

BM 5

RAILROAD SPIKE IN SOUTH FACE OF SOUTH POLE OF 2-POLE ELECTRIC LINE STRUCTURE ON EAST SIDE OF 119TH STREET WEST, 9' SOUTH AND 25' EAST OF WEST 1/4 CORNER, SECTION 31, T26S, R1W

ELEV. = 171.14 CITY DATUM
1358.54 N.G.V.D.