BAUGHMAN COMPANY, P.A.
ENGINEERING, SURVEYING & PLANNING
316/262-7271 FAX 316/262-0149 WICHITA, KANSAS 67211

PLAN CHANGES

Project Name	**Water Distribution System to serve TGC Addition**		
City Project No.	2025-008225 PPW		
Baughman No.	25-06-E154	Engineer:	Baughman Company
Contractor	Fremar Corporation	Inspector:	Fred Smith

ITEM	PAGE NO	DESCRIPTION OF CHANGE
1	2 & 3	Water Line Alignment Revised from STA 2+01 to 5+67 to Avoid Tree Removals.
2	2	Sta. 2+01 and 2+47 - Added 22.5^{o} Bends (Horizontal), to avoid trees.
3	2	Sta. 3+36 - Added 11.25^{o} Bend (Horizontal), to avoid trees.