BAUGHMAN COMPANY, P.A.
ENGINEERING, SURVEYING & PLANNING
316/262-7271 FAX 316/262-0149 WICHITA, KANSAS 67211

NOTED CHANGES TO THE PLAN OR SCOPE

		Date:	22-May-2026
Project Description:	Exec-U-Stor III	Inspector:	Jeff Priddle
	330 N Greenwich Rd	Contractor:	McCullough Excavation
Project No.:	2025-029793 PPW	Superintendent:	Rob Gray
		Engineer:	Baughman Co. - Trevor Wooten
		Baughman Job No.:	26-05-E489

ITEM #1: REVISED VERTICAL PROFILE OF FIRE LINE 1:

Existing City Water Main at Sta 0+00, was deeper than Plan Elevation and required a small offset to return to Plan Fire Line 1 Profile Elevation. Two (2) 45^{o} Bends (Vertical) were utilized.