L 156 A

29TH. ST. NO.

AVE. BLVD.

CONTINENTAL PIPE LINE

UNPLATTED

Scale 1" = 400'

SUB. 5 , S.S. 23
MID STATES CONSTR. CO. INC.
LET 10-3-67 BOOKED 3-12-68
PROJ. C 26-18 , K-89

25TH. ST. NO.
1 prairie
ETHEL
2
BLECKLEY
8
BATTIN
9
24TH. ST. NO.
3 hills
ARLENE
4
7
LOOMAN
5
addn. 6

CROYDEN CL
KENTFORD CL

23RD ST. NO.
CHARLOTTE
third
addn. 3
SQUIRE LN.
4
2
5
LAMSON
22ND. ST.
6
FARMSTEAD
crestview 7
1 heights

PINECREST
w.p. higgins 2nd. addn.

21ST. ST. NO.
truth 1 addn.
blase 1 addn.
2
4
SHADYBROOK
univ. 1 baptist ch. addn.
3
BATTIN
first
5
6
OLD MANOR
7
PARKWOOD
9
addn.
RIDGEWOOD
10
LARKSPUR
second
2
3
COLM
LANE
crestview
4
1
MALCOLM
6
addn.
7
8
20TH ST
crestview
2
8
heights
19TH. ST.
1
20TH. ST.
5
BEAUMONT
womers
3
2
SIEFKIN
4
KIMBERLY
crest view
12
heights
13
EDGEMOOR
OLIVER
WOODLAWN

156

Form 42-020

CONSTRUCTION RECORD / SERVICE RECORD

STATION	ELEVATION Ground	ELEVATION Grade	Depth	MANHOLE	4-INCH "Y" BRANCHES North West	4-INCH "Y" BRANCHES South East	No. of Permit North West	No. of Permit South East	House Number North West	House Number South East	DATE OF PERMITS North West	DATE OF PERMITS South East
0+44	156.4	145.68	10.7	Exist	Manhole							
	153.0	145.85 145.95	7.1	0+97.6								
	156.8	146.35 146.25	10.5	2+00.6								
	154.7	146.75 146.65	8.0	3+00.6								
4+00	161.0	147.05	14.0									
5+00	162.9	147.35	15.5									
	161.6	147.48 147.38	14.2	5+11 Q								
6+00	157.5	147.75	9.7									
	157.9	147.95 148.20	9.7	6+65 S =	End 21" V.C.P. 0+00 Line #2 Beg 18" V.C.P.							
7+00	156.6	148.32	8.3									
8+00	161.3	148.67	12.6									
	161.6	148.84 148.74	12.9	8+20.8								
9+00	157.7	149.12	8.6									
	159.9	149.57 149.47	10.4	9+97 Q								
11+00	158.4	149.92	8.5									
12+00	159.8	150.27	9.5									
	161.5	150.57	10.9	12+58.9								
13+00	161.7	150.72	11.0									
14+00	161.9	151.07	10.8									
15+00												
	160.6	151.58 151.48	9.1	15+19 Q								
16+00	163.9	151.87	12.0									
17+00	164.8	152.22	12.6									
18+00	165.9	152.57	13.3									
	165.9	152.82 152.72	13.1	18+46.3								
19+00	166.0	153.02	13.0									
20+00	166.5	153.37	13.1									
21+00	—	—	—									
	167.4	153.82 153.72	13.7	21+05.4								
22+00	166.1	154.17	11.9									
23+00	165.7	154.52	11.2									
	166.3	154.82 154.72	11.6	23+65.6								
24+00	167.0	154.97	12.0									
25+00	168.2	155.32	12.9									
26+00	167.9	155.67	12.2									
	168.5	155.98	12.5	26+96 Q								
27+00	168.5	156.02	12.5									
28+00	169.4	156.37	13.0									
29+00	~~160~~ 170.4	156.72	13.7									
30+00	169.3	157.07	12.2									
	169.3	157.12	12.2	30+23.6								
31+00	169.0	157.42	12.6									
32+00	169.7	157.77	11.9									
	170.5	158.03 158.23	12.3	32+81 S	End 18" Beg 15"							
33+00	169.2	158.48	10.7									
34+00	170.4	159.28	11.1									
	170.8	160.01 159.91	10.8	34+87 Q								
35+00	171.3	160.18	11.1			36+00 4" E 8 V 18 H	2086 0597		2621 Edgemoor		2-28-06	
36+00	172.0	160.98	11.0			36+58 4" E 7 V 18 H	2086 1757		2617 Edgemoor		7-14-06	
	172.5	161.71 161.61	10.9	36+87 S		37+17 4" E 7 V 14 H	2086 1746		2613 Edgemoor		7-14-06	
37+00	172.7	161.88	10.8			37+70 4" E 7 V 10 H						
38+00	172.9	162.68	10.2			38+36 4" E 7 V 14 H						
	172.9	163.00 163.10	9.8	38+60 T								
39+00	173.7	163.58	10.1									
40+00	~~164~~ 174.8	164.38	10.4									
	175.3	165.00 164.59	10.7	40+34 Q	End 15" Beg 12"							
41+00	176.0	165.45	10.5									
42+00	176.4	166.05	10.3									
43+00	177.7	166.65	10.0									
	178.1	166.80	11.3	43+32.4								
44+00	178.7	167.25	11.4									
45+00	178.8	167.85	10.9									
46+00	179.5	168.45	11.0									
	179.7	168.60	11.1	46+31 Q								
47+00	180.4	169.05	10.3									
48+00	181.5	169.65	11.8									
49+00	182.1	170.25	11.8									
	182.2	170.40	11.8	49+32 T								
50+00	182.6	170.85	11.7									
51+00	182.8	171.45	11.3									

C50443 - 2532 N. Battin (68.5 50mH 22+99.3) 8-14-75

C45174 - 2102 N. Edgemoor - 6-5-74 - Gerald Thompson } Imp. Connect O.K. per Willen
C45175 - 2110 N. Edgemoor - " - "

Rec. # 248136 - 6-25-75 - Special Lab. fee for 2432 + 2440 N. Battin - 200.00 - M & B Investment
Sig C50085 - 2432 N. Battin - 6-26-75 (31+61)
Sig C50086 - 2440 " " 6-26-75 (31+19)

Rec # 273757 - 1-9-76 - Spec. Lab fee for 2424, 2446 + 2508 N. Battin - 300.00 - M & B Investment
53110 - 2508 N. Battin - 1-12-76 (27+58.2)
53109 - 2446 " " (30+05.4)
52108 - 2424 " " (26+48.2)