S.M. 10287 Large Staple 1" between prongs on N.S. Power Pole, S.W. Cor. Butan & Kinkaid

Stationing 9' West of the E.P.

0400 S.E. Bolt Curb Grade 3.30' Elev. 1101.30 B.S. on Bolt 1.72 = 2.12 Bolt Elev. 1099.18

1.80 Tile

1.60 End Row of 51 Elm Trees

1.05 24" Trees 1.17 Trees 45 1/2°

1.35 1 Tree 45 1/2° 1 @ 3 Trees 30 1/2°

N.L. Block 9, Elmwood Park Addn.

1.10 S.E. Corner E. Front S.W. Lot 1/2 N.E. Cor. N. Elmwood Park Addn. Elev. 1101.02 Set 1/2" Pipe 0.2' W. 0.2' N. of Cor. Ac.

-0.116% Wt. 0.4'

0400 | 450 | 1400 | 450 | 8400 | 450 | 3400 | 450 | 470

A. I. 100 Vic. Of 4+ Ch. 1095 El. 1106.02

Hole Grade From 0.8' to 0.3'

Iron

BUTAN COURT

Grade El. 104.93 | 104.97 | 105.02 | 105.10 | 105.07

Grade El. 105.29 | 105.18 | 105.13 | 105.05 | 105.03 | 105.00

Grade El. 104.43 | 104.97 | 104.93 | 104.78 | 104.70 | 104.67

Grade El. 104.43 | 104.37 | 104.32 | 104.26 | 104.20 | 104.17

Grade El. 104.10 | 104.64 | 104.59 | 104.53 | 104.47 | 104.44

Grade El. 103.88 | 104.82 | 104.77 | 104.71 | 104.65 | 104.62

Grade El. 103.82 | 104.76 | 104.71 | 104.66 | 104.60 | 104.57

Grade El. 103.78 | 104.68 | 104.63 | 104.58 | 104.53 | 104.50

Grade El. 103.74 | 105.98 | 105.93 | 105.90 | 105.88 | 105.85

Iron

-0.105% Wt. 0.8'

Hole Grade From 0.8' to 0.3'

Hole Grade From 0.5' to 0.3'

El. 105.60 Sta. 0+50 50 Vic. R.L.

Grade El. 104.43

Grade El. 104.97

Grade El. 105.29

Grade El. 105.18

Grade El. 105.13

Grade El. 105.05

Grade El. 105.03

Grade El. 105.00

Proposed 4" Sanitary Sewer 0.3' W. of Prop. Lot Line

KINKAID ST.

1-20

Excavation

	Property
	1891.8
41½	189.2
Total	1581.0 cubic Yards

Survey Books 41 Bk. 2'
Plan 6-W-45
Etc. Bonds
Checked

BUTAN COURT

FROM A POINT 370' S. OF THE S. R/W OF KINKAID ST. N. TO S. & INCLUDING ST. 30' Conc. & Cb.

CITY OF WICHITA, KAN.

B.E. SMITH — CITY ENGINEER

July 1954 — Proj. No. C14-117

B. E. SMITH LICENSED 436 KANSAS PROFESSIONAL ENGINEER

1 0 4 2