MISCELLANEOUS CONSTRUCTION RECORD

NAME OF CONTRACTOR Data for Curves on Ackerman Island for Proposed Wall

DATE	INSPECTOR	No. MEN WORKED	HIGH CEMENT USED	BOARD CEMENT USED	REMARKS

Each curve is No. and referenced of map.
Curves No. such as [I.] are the curbs on inside of River
Curves " " I as [I.] " " " outside of River

I. D = 5°30' R = 1042.14' T = 100.35' L = 200.00' I = 11°00'

I.a D = 6°-26' R = 892.14' T = 85.90' L = 171.07' I = 11°-06'

II. D = 3°-08' R = 1828.82' T = 200.29' L = 399.36' I = 12°-30'

II.a D = 2°54' R = 1970.82' T = 216.72' L = 431.03' I = 12°-30'

III. D = 4°-06' R = 1386.49' T = 384.72' L = 750' I = 31°-00'

III.a D = 3°-44' R = 1536.49' T = 426.11' L = 831.1' I = 31°-00'

IV. D = 8°50' R = 1494.95' T = 751.5' L = 1393.82' I = 53°29'

IV.a D = 4°-36' R = 1244.95' T = 625.91' L = 1160.81' I = 53°-29'

V. D = 7°35' R = 756.10' T = 198.00' L = 387.05' I = 29°21'

V.a D = 67°-30' R = 9.00' T = 200.00' L = I = 131°-39'

VII. D = 8°-25' R = 681.35' T = 110.05' L = 217.93' I = 18°-21'

VII.a D = 6°-23' R = 831.35' T = 75.29' L = 150' I = 10°21'

VIII. D = 8°-50' R = 639.64' T = 126.75' L = 250' I = 22°25'

IX. D = 55°-45' R = 107' T = 239' L = I = 131°46'

X. D = 3°-23' R = 1693.72' T = L = T =

Note +
The P.C. of the curve No. I. is on the Tangent parallel to and 40 from the line of Plans set on outside of Blvd. around River. Said point of curvature is 120' from E. of M. Pac. R.R.