ENGINEERING DEPARTMENT | CITY OF WICHITA | MISCELLANEOUS INFORMATION

Signed [signature] | Contractor LAFARGE NORTH AMERICA | Date 8/25/06

Project LIBERTY PARK 2ND & 3RD (STREETS) (BAUGHMAN CO.; CONSULTANT)

Project Number 472-83881 (#765985)

MOVED 30" RCP HEADWALL FROM STA. 0+00 TO STA. 0+07 (TO KEEP OUT OF POND & CLOSER TO THE BANK) (L-1).

CHANGED 15" HEADWALL TO A 18" HEADWALL. PLANS CALL FOR LINE 3 TO BE 18" RCP YET PLANS CALL FOR A 16" RCP HEADWALL. BID SHEET ALSO CALLS OUT A 15" HEADWALL. (L-3).

EA - EXTRA W/C RAMPS

REPLACED WHEELCHAIR RAMP (ALL BUSTED UP) AT S.E. COR. FORESTVIEW & FORESTVIEW CT.
INSTALLED NEW WHEELCHAIR RAMP AT N.E. COR. 10TH ST. NO. & FORESTVIEW.
REM. & REPLACE 48SF OF 4" SIDEWALK (4'x12') @ SE COR. OF FORESTVIEW & FORESTVIEW CT. (ALL BUSTED UP ALONG WITH W/C RAMPS). THIS 48SF IS EXTRA PAY.

Form 192-034 (4/81)